

2019-20 Investment Projects	Number of Properties benefitting	Appointed Contractor	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Project Completion Expected	
District Heating Work Package 3 - Improvements to heating systems and controls	2000	H. Malone & Sons	On Site												Dec-20	
Roof Replacement Programme	409	Esh Property Services	Preparation for Start on Site	On Site												Oct-21
Passenger Lift Replacement	13 Lifts	Classic Lifts	On Site												Summer 2020	
Comprehensive Environmental Upgrade of the Estate - appointment of design team to work with the Byker Community on priorities for investment.	1816	JDDK Architects	Project Development Stage			Out to Tender			BCT Board approval	Preparation for Start on Site	On Site					To be confirmed
Dunn Terrace External Upgrade	139	To be confirmed	Project Development Stage	Out to Tender	BCT Board approval	Preparation for Start on Site			On Site						Dec-20	

As at July 2019. Dates may be subject to change due to unforeseen circumstances